SIEMENS MOBILITY

Metroville Urban Rail Expansion Dashboard

PHASE 1 EXECUTION STATUS

Data Refresh: Oct 17, 2026 | 01:28 AM

TRACK INSTALLATION PROGRESS

SECTOR LOCATION	PREV %	CURRENT STATUS
Central Urban Corridor	60%	**80%**
Western Industrial Area	60%	**80%**
Eastern Section	50%	**50%**
Southeastern Quadrant	40%	**40%**

* Total Phase 1 Track Network: **59.26% Overall Completion**

ELECTRIFICATION & POWER PROGRESS

COMPONENT ITEM	TARGET	ACTUAL BUILT
Track Electrification	68 Miles	**30 Mi** (44.12% Net)
Substation Construction	5 Units	**2 Un** (40.00% Net)

Technical Status Note: Overhead catenary line deployment is progressing steadily; substation engineering velocity is currently **Stalled** due to international component shipping constraints.

PROJECT FINANCIALS & BUDGET

Total Allocated Phase 1 Budget:
$125,000,000

Total Capital Expended:
$90,000,000 (72.0% Utilized)

Remaining Allocation Buffer:
$35,000,000

Variance Insight: Subsurface excavation overruns have been completely neutralized by strategic material procurement savings, maintaining cumulative expenditure strictly within **5% of target projections**.

CORE OPERATIONS & OPERATIONAL CHALLENGES

ACHIEVEMENT

Central Urban Corridor Milestone: Core track-laying operations successfully advanced by 20% this reporting period via streamlined logistics staging and layout automation.

ACHIEVEMENT

Signal Integration Alignment: Successfully validated critical safety compatibility parameters with the two legacy main lines via the Siemens Railigent analytics suite.

CRITICAL CHALLENGE

Eastern Section Rocky Terrain: Stalled completely at 6 miles behind baseline schedule bounds due to unexpected sub-surface rock formations.

COMMUNITY FEEDBACK HIGHLIGHTS & RISK MANAGEMENT

🟢 **Positive Reception:** Strong public commendations regarding Siemens Mobility's comprehensive communication transparency and rapid response to localized transit access enhancements.

🔴 **Concerning Feedback:** Measurable spike in resident complaints regarding elevated noise levels during overnight heavy utility construction shifts.

Strategic Fix: Re-routing heavy noise production windows strictly to daytime intervals near dense residential areas.

STRATEGIC REMEDIATION: Engineering leads are performing an active evaluation of alternative mechanical excavation methods to safely expedite progress.

MITIGATION STATUS

Substation Supply Constraints: International global supply chain friction holding up critical overseas electrical subcomponents.

STRATEGIC REMEDIATION: Procurement mitigation action plan is currently in active execution alongside global distribution buyers to clear logistical blocks.

RISK REGISTER DIRECTORY & PATH FORWARD

- **Risk ID 082 (Topography):** Continued soil or subsurface rocky variations in the Eastern sector could impact downstream Phase 2 timeline handovers if alignment adjustments are delayed.
- **Risk ID 089 (Supply Chain):** Extended delivery timelines on international electronic components could delay comprehensive system stress-testing windows.